




Aramitan – Workcamp 2




23 July -12 August 2006






Job list.

<p>Entrance Hall: Window; remove eastern balcony wall. Plaster so that glass pane can be fitted, Slope outwards and place in tiles to carry off</p>  <p>rain.</p>	<p>In process</p>	<p>Opening cut, screed laid. Slate tiles to be laid. Material provided</p>
<p>Dining Room: Temporary steps South widow. Remove exterior wall Fit medium size window beam to beam</p>	<p>Done Done Done</p>	<p>Window skew. Needs to be levelled and refitted</p>
<p>Main Kitchen: Aluminium window high off floor (see drawing) window 27) Fit steel door stored in south at kitchen entrance.</p>		<p>Not started</p>
<p>Santi's Entrance: 2nd door, wall up over door. Plaster up old doorway.</p>		<p>Not started No plastering</p>

<p>Santi's Entrance: 2nd door, wall up over door. Plaster up old doorway. Ist room left, ditto. Try to find matching windows for over the doors on the right and left face of house by Santi's entrance. Ask glass company to do this. Door to be broken through to main room, 90 cm opening for a sliding</p>  <p>door.</p>	<p>In process</p> <p>Done</p>	<p>Not started No plastering done Santi will do this</p>
<p>General, Store all materials under cover or security. Bring upper door from north to upstairs balcony. Get paint scrapers and scrape and paint steel windows</p>	<p>Done</p> <p>Done</p> <p>In process</p>	<p>Old paint on many windows still good. Suggest sandpaper and re-paint</p>
<p>Upstairs: Wall up over doors, Wall in balcony area and fit large window and door. Weld lugs to window for anchoring into wall Fit temporary door to toilet.</p> 	<p>In process</p> <p>Done</p> <p>Done</p>	<p>Not started Door to East still to be fitted</p>

<p>Outside walls: Cement wash perimeter walls, Finish lower garden wall.</p>	<p>Done</p>	<p>To be completed</p>
<p>Bathrooms: Complete and fit fittings. Install electricity. Paint and install doors</p> 	<p>In process Done</p>	<p>Fittings bought, to be mounted</p>
<p>Lower Bathroom Tile lower bathroom. Remove toilet for proper installation Fix crack in wall</p> 	<p>In process In process Done</p>	<p>Material provided, tiling to be completed and fittings re-installed</p>
<p>Front Gate entrance, Recycling Area: Cut back bank. Build retaining wall. Level floor and fit drain to road.</p> 	<p>Done In process In process</p>	<p>Finish top of wall, cast concrete floor</p>

			
<p>Laundry: Bring down and store other large door in north. Cast floor, place sliding door at the back.</p>		<p>Done Tuesday 25/7</p>	
<p>Outside kitchen: Varnish posts and roof timbers. Tile floor and bench.</p> 	<p>To be done Done</p>	<p>Nearly complete, Last grout to be filled. Materials provided</p>	
<p>Cellar stairs Wall over stairs to window height outside lower flat</p>		<p>Not done</p>	
<p>Plant creepers under the new perimeter wall.</p>	<p>Begun, needs to be continued</p>		
<p>Middle Room, South: Fit Large window from front, Then remove and level prior to reinstalling.</p>  <p>Cut in door to bathroom.</p>	<p>Done Monday 31/7</p> <p>Done</p>		

Middle Room, South:

Fit Large window from front, Then remove and level prior to reinstalling.



Cut in door to bathroom.

Buy and fit windows to bathroom and brick up doorway
Prepare walls for plastering



Done
Monday
31/7

Done

In process

Done

Area not defined as yet.
Windows set for bricking in. Work stopped until further decision

The Team

Angela:

Andreas:

Anna Sunseri,

Anna Shapiro

Anna-Sophia:

Coral:

Caitlin:

Dai:

Daniel

Dave:

Eddie Newton

Elisa:

Elize-Angela

Grace:

Johanna:

Johnny

Joao

Juliana 1

Juliana 2

Lukas:

Marcus

Matij:

Natsumi_

Naomi:

Oliver:

Reuben:

Thiago

Veronique:

Kitchen Mornings:

Naomi: Tuesday

Angela Thursday

Elisa:

Coral

Caitlin

Veronique: Friday

Johanna

Grace

Oliver

Natsumi: Wednesday

Kitchen Mornings

Monday

Tuesday

Wednesday

Thursday

Friday

Kitchen Evenings:

Monday

Tuesday Dave:

Wednesday

Thursday

Friday

